



Old Agency Ditch Improvements Project Updates

Construction continues in the Phase 2 work zone, which runs from Patterson Crossing to Old Agency Parkway. The City currently has three contractors working simultaneously on various safety and infrastructure upgrades. Below is the schedule for the upcoming weeks:

Week of July 28, 2025 (REVISED):

Prime Dirt Contractor

- They were advised midday today that they will not return this Thursday, July 31, and Friday, August 1, to finalize ditch and shoulder work as planned and hope to be back next week.

Drainage Improvements Contractor

- To reduce the overall number of days of inconvenience, we will shift the closure to Wednesday morning. This contractor will be repairing the ditch immediately west of Patterson Crossing and will periodically block the road. We will open the road to thru-traffic only going east from Patterson Crossing towards Highland Colony Parkway.

Asphalt Contractor

- Has completed base repairs in the Phase 1 and 2 zones.
- The Asphalt contractor will pave the Phase 1 zone from Patterson Crossing to Livingston Road on Thursday and Friday. One lane will remain open within the work zone at all times. Please drive with caution and follow the directions of flaggers on-site.

Looking Ahead: Week of August 4 - 8, 2025 (REVISED):

Prime Dirt Contractor

- Hoping the Prime Contractor will return this to finalize the ditch and shoulder work. The contractor has until August 13, 2025, to complete their work. The section from Patterson Crossing to Highland Colony Parkway will remain open to through traffic only, but will close completely once the Prime Contractor returns.

Drainage Improvements Contractor

- Will complete any incomplete work on the west side of Patterson Crossing.

Asphalt Contractor

- Will complete the overlay of Phase 2 as soon as the Prime Contractor completes the ditch work.

Thank you for your continued patience.