



Old Agency Ditch Improvements Project Updates

Construction continues in the Phase 2 work zone, which runs from Patterson Crossing to Old Agency Parkway. The City currently has three contractors working simultaneously on various safety and infrastructure upgrades. Below is the schedule for the upcoming weeks:

Week of July 28, 2025:

Prime Dirt Contractor

- Completed the sheet pile wall and most of the ditch improvements.
- Will return Thursday, July 31, and Friday, August 1, to finalize ditch and shoulder work.

Drainage Improvements Contractor

- Scheduled to replace a culvert crossing within the Phase 2 work zone on Monday, July 28.

Asphalt Contractor

- Will begin base repairs in the Phase 2 zone on Monday, July 28.
- After completing this section, they will shift to the Phase 1 area (Livingston Road to Patterson Crossing) to continue base repairs.
- One lane will remain open within the Phase 1 work zone at all times. Please drive with caution and follow the directions of flaggers on-site.

Looking Ahead: Week of August 4 - 8, 2025:

Prime Dirt Contractor

- Expected to complete all work.

Drainage Improvements Contractor

- Will wait for the asphalt overlay in Phase 2 to be completed.
- Once Phase 2 reopens, Phase 1 (Livingston Rd to Patterson Crossing) will be closed to replace a culvert just west of Patterson Crossing.
- The full closure within Phase 1 will be a short section just west of Patterson Crossing; no through-traffic will be allowed.

- After the culvert is replaced and stabilization work on the roadside ditch is completed, the closure will be lifted, but no-through traffic signs will remain.

Asphalt Contractor

- Will complete the overlay of Phase 2.
- Will begin and continue overlay work in the Phase 1 zone.
- Once complete, all road closure signs will be removed.

Timeline Update

With favorable weather conditions, we aim to complete all work by August 8, ahead of the original projected finish date of August 17.

Thank you for your continued patience.